GRAY WOLVES

Form Code: 18PF09-04
Number:FT-
Test date:

Final Inspection Checklist

Stage Name: Final Product Testing				☐LCU	☐Pole-mounted RTU	☐Pad-Mounted RTU	☑Recloser Control	☐Disjoncteur control
Panel S/N		Cubicle S/N		Relay S/N		Cable bundling		
Software Version		Socket S/N		Modem Type, Data Port, S/N	☐C3243 ☐PR300-4G ☐UHF ☐M104 ☐Internal... ☐Others ...			
Appearance: ☐Accepted ☐Rejected		Transformer S/N			ID: S/N:			
Battery kind: ☐VRLA ☐LFP **12V18Ahr**		MFG Date:		Socket kind:	Main socket		Power socket	

Test items	**Control Specifications**	**Results**					
Phase Voltage	11KV±1	Va:	Vb:	Vc:	Vr:	Vs:	Vt:
Line Voltage	20 kV ±2	Vab:	Vbc:	Vac:	Vtr:	Vst:	Vrs:
Currents	Ph: 90A:120A N: 0A:5A	Ia:	Ib:	Ic:	IN:		
Measurements	Q, R, S	P(Active):		Q(Reactive):		S(Apparent):	
Frequency	50Hz ±0.3	Source:			Load: -		
Power Factor	>98%						
AC Supply Status	☑ True (AC is available)	☐ False (AC is faulty)					
Door Sensor	☑ True	☐ False	Lock out	☑ True	☐ False		

Digital Outputs	Trip		Digital Input Status	Open		Internal Modem	Status	-
	Close			Close			Sim card	-
	Battery Tester			LOCK			IP acquisitions	-
	Heater			GAS			Remote IP	-
Fault Testing	Phase-to-Phase		Battery Charging Current and Voltage			External Modem ☐		
	Phase-to-Ground		Voltage>25V					
	Phase Synchronization		Current>700mA					

AR Parameters

Capacitor Series		Capacitance		Voltage Rating		Tepmerature	
Booster Output Voltage		4-shot reclose		DCD		Reset Mode	
Trip/Close test voltage		Aux. IGBT Version					

LEDs

Inner Lamp		Live-line		Dead-line		LED Indicators	

The tests for which a dash "-" is entered in the result section do not apply to this system

Approved by:		
Signature	note:	